

**MINUTES OF THE MEETING HELD ON LAND ACQUISITION
IRRIGATION PROJECTS IN JAYASHANKAR BHUPALPALLY ON 02-02-
2023 @ 4.00 PM AT DISTRICT COLLECTOR CHAMBER,
JAYASHANKAR BHUPALPALLY**

**PRESENT: Sri BHAVESH MISHRA, I.A.S.,
DISTRICT COLLECTOR, JAYASHANKAR BHUPALPALLY**

Rc.No.REV/G/LA/0002/2020

Date: 16-02-2023

The following Officers have attended for the meeting:

Sri,

1. G.Manohar, OSD LARR to Government, Karimanagar.
2. Venkateshwarlu Engineer-in-Chief, Irrigation Ramagundam, Peddapalli.
3. K.Srinivas, Revenue Divisional Officer, Bhupalpally.
4. P.Devaraju AD S & LR, JS Bhupalpally.
5. R.Muralidhar Rao, Superintendent L.A. Collectorate, JS Bhupalpally.
6. G. Shankar, Tahsildar.Mahadevpur.
7. L.Jiwakar Reddy, Tahsildar, Kataram.
8. CH.Thirupathi Rao, Executive Engineer, Irrigation Division No.1, Mahadevpur.
9. A.Suresh Kumar, Deputy Executive Engineer, Medigadda Barrage.
10. L. Bheema Raju, Deputy Executive Engineer, Medigadda Barrage.
11. M.Satya Babu Deputy Executive Engineer, Irrigation Division No.1.
12. B.Upender, Deputy Executive Engineer.
13. Vali Shaik, Assistant Executive Engineer,Medigadda Barrage.
14. G.Sirish, Assistant Executive Engineer, Mahadevpur.
15. M. Prasad, Assistant, Executive Engineer.
16. A.Vijay Kumar Reddy, Assistant ,Executive Engineer.
17. G.Thirupathaiah, Assistant Executive Engineer, Mahadevpur.
18. T.Srinivasa Rao, Tahsildar. Kataram Mandal.
19. CH.Sudhakar, Deputy Tahsildar, Special Deputy Collector, JS Bhupalpally.
20. B.Balakishan, Deputy Tahsildar, Special Deputy Collector, JS Bhupalpally.
21. CH.Devender, Senior Assistant, Mahadevpur.
22. G.Lalu Deputy Inspector of survey.

@ @ @

The Purpose of the meeting is to discuss the pending Land Acquisition issues in the respect of Irrigation Projects in Jayashankar Bhupalpally District.

The District Collector, Jayashankar Bhupalpally has instructed the Revenue Divisional Officer, Bhupalpally to explain the brief status in all the projects pertains to Irrigation Projects and the Revenue Divisional Officer, Bhupalpally has stated total 16 Requisition were submitted by the Requisition Department and out of 16, 6 are in PN Stage, 9 are Declaration in Stage and 1 is in Award Stage.

Publication of Bills under Kaleshwaram Project:

The District Collector, Jayashankar Bhupalpally has discussed about the pending publication paper bills pertains to Irrigation Projects for an amount of Rs. 66,20,964/- and several times reminders were sent to Engineer-in-Chief, Ramagundam but so far not deposited any amount or not paid to concerned Paper Agencies by the Requisition Department. They have been frequently visiting this office for payment of publication charges. In reply, the Engineer-In-Chief, Ramagundam has informed that balance amount of Kaleshwaram Project funds were available with the RDO, Bhupalpally and directed to pay the amount to the concerned paper agencies immediately through intimation to this office.

The District Collector, Jayashankar Bhupalpally has stated that the land losers are approaching this office and requested to provide compensation as per the provisions of Section 23(A) of the Land Acquisition Act, 2013(Amendment Act, 2018) vide letter of the Govt. Maharashtra Lr.No.Desk-//AK-Land Acquisition/WS-70/2023, Dated: 16-01-2023 which is requested for depositing the balance amount of Rs. 25,64,33,556/-.

The Land losers are also stated that, they have got compensation Rs. 10,00,000/- per Acre since 2017 under Kaleshwaram Project and requested to pay the same to the present acquire lands.

The Engineer-In-Chief, Ramagundam has stated that LOC was issued for the compensation amount of Rs. 25,64,33,556/- and then concerned Executive Engineer has to generate a token and it will be forwarded to Principal Secretary for sanction amount. The Engineer-In-Chief, Ramagundam has requested the District Collector, Jayashankar Bhupalpally to request the Principal Secretary for sanction of the above amount as soon as possible.

The District Collector, Jayashankar Bhupalpally has discussed with the Engineer-In-Chief, Ramagundam and asked to give any assurance in order to process the land acquisition without facing law & order issues due to so far not deposited of funds. The Engineer-In-Chief and OSD LA R&R to Government are stated that this issue was raised due to non availability of funds and requested to address a letter to Principal Secretary mentioning that non availability funds in the Engineer-In-Chief, Ramagundam, we are unable to process the land acquisition and facing law & order issues from the ryoths in the District and requested to provide funds and enable me to further necessary action in the land acquisition.

Minor Irrigation Tanks of Chinna Kaleshwaram:

The District Collector, Jayashankar Bhupalpally has enquired about the MI Tanks at Beerasagar, Pothulvai & Damerakunta Villages of Kataram Mandal and stated in the last year MI tanks were damaged due to heavy floods in rainy season and till now not provided any funds to this office by the Requisition Department. The Engineer-In-Chief, Ramagundam has directed the concerned Irrigation Authorities to identify the tanks which were damaged by floods and submit a brief report to the District Collector, Jayashankar Bhupalpally at an earliest. Then, the District Collector, Jayashankar Bhupalpally will submit the same report to Engineer-in-chief, Ramagundam and for sanctioning of funds.

Revised Rates:

The District Collector, Jayashankar Bhupalpally has asked the OSD LA R&R to Government for any suggestions and remarks in Land Acquisition and the Engineer-in-chief, Ramagundam has discussed Revised rates enhanced by the Government which was published by PN previously and the clarification required regarding Revised rates are applicable to before PN or not.

The OSD LA R&R to Government has instructed the Revenue Divisional Officer, Bhupalpally to address a letter to District Collector, Jayashankar Bhupalpally regarding the revised rates are proposed by the Government through District Collector, the Preliminary Notification has been issued and after that Award has not passed meanwhile 2 times enhancement has been done.

The District Collector, Jayashankar Bhupalpally has directed the Revenue Divisional Officer, Bhupalpally to submit proposals furnishing revised rates for sanction from the Principal Secretary/

Theegala Vagu Project:

The OSD LA R&R to Government has stated the Revenue Divisional Officer, Bhupalpally has take further necessary action in Theegala vagu Project due to there is contempt case and the District Collector, Jayashankar Bhupalpally stated the PN & PD was completed in this project now it is in Award Stage and the funds not deposited as till now by the Requisition Department. The Engineer-In-Chief, Ramagundam has stated that an LOC was issued for an amount of Rs. 9,00,00,000/- but it is in still pending at Government Level and requested the District Collector, Jayashankar Bhupalpally kindly address a letter to Principal Secretary to

clear the all the pending challans of Land Acquisition in Jayashankar Bhupalpally for early process the Land Acquisition and avoiding Law & Orders Issues.

Teak Trees at Kannepally Pump House:

The District Collector, Jayashankar Bhupalpally has informed that, certain ryoths are approached to this office and demanded compensation for teak trees whose lands were acquired under Pump House and the Engineer-In-Chief, Ramagundam has stated that we have already made the payment to them as per G.O.Ms.No.120 and we had receipts. The District Collector, Jayashankar Bhupalpally has directed to submit receipts for filing purposes and the Engineer-In-Chief, Ramagundam has instructed the concerned Executive Engineer to send receipts to the District Collector, Jayashankar Bhupalpally to attach in the file.

Acquired lands:

The Engineer-In-Chief, Ramagundam has stated some peoples are using the acquired lands for cultivation and the District Collector, Jayashankar Bhupalpally has stated conduct drone survey along with taking photography for protection purpose and the OSD LA R&R to Government has stated that place a board on that lands i.e. this land belongs to the Government or plant the Bamboo Trees and the Engineer-In-Chief, Ramagundam has directed the Irrigation authorities to take satellite pictures and protect the acquired land.

Sy.No.41 of Kataram (M):

The District Collector, Jayashankar Bhupalpally has discussed about the issue of Kataram (V) in Sy.No.41 and the OSD LA R&R to Government has stated that the Sy.No. 41 extent is Ac 185-00 Gts and it is a Government land, survey done in the year of 2008 an extent of Ac 11-00

Gts occupied with Nala & Roads out of Ac 174-00 Gts. After that payment was made for an Ac 166-00 Gts by the Government and all the details recorded in the PAO Department. The remaining extent of Ac 8-00 Gts is pending due to delay of requisition department of execution work and during the time, now present persons were demanded compensation to the above land. The requisition department has to be paid for a balance extent of Ac 8-00 Gts only.

In the end, the District Collector, Jayashankar Bhupalpally has finally instructed all the concerned officers to adhere to the instructions and take steps to complete the Land Acquisition process at an early date as per prescribed timeline.

With these, the meeting has been concluded.

DISTRICT COLLECTOR
JAYASHANKAR BHUPALPALLY

To
All the officers concerned.
Copy to CC/Collector/Joint Collector, Jayashankar Bhupalpally.