MINUTES OF THE MEETING HELD ON LAND ACQUISITION SCCL PROJECTS IN JAYASHANKAR BHUPALPALLY ON 27-07-2022 @ 4.00 PM AT DISTRICT COLLECTOR CHAMBER, JAYASHANKAR BHUPALPALLY

PRESENT: Sri BHAVESH MISHRA, I.A.S., DISTRICT COLLECTOR, JAYASHANKAR BHUPALPALLY

Rc.No.REV/G/LA/0001/2020 Dated: 28-07-2022

The following Officers have attended for the meeting:

Sri

- 1. K.Swarnalatha, Joint Collector, Jayashankar Bhupalpally.
- 2. K.Srinivas, Revenue Divisional Officer, Bhupalpally.
- 3. M. Subba Rao, General Manager, SCCL. Bhupalpally.
- 4. R.Muralidhar Rao, Superintendent L.A. Collectorate, JS Bhupalpally.
- 5. S.Sathish Kumar, Tahsildar, Ghanpur Mandal.
- 6. Md.Iqbal, Tahsildar Bhupalpally Mandal.
- 7. P.Karthik, Senior Estate Officer, SCCL, Bhupalpally.
- 8. Ch. Rajagopal, Area Survey Officer, SCCL, Bhupalpally.
- 9. B. Pradeep Kumar, Sr. Assistant, O/o Tahsildar Bhupalpally.

@@@

The Purpose of the meeting is to discuss the pending Land Acquisition issues in the respect of Singareni Collieries Company Limited Projects in Jayashankar Bhupalpally District.

The District Collector, Jayashankar Bhupalpally has enquired about a report called for from the SCCL regarding the encroachment of land for an extent of Ac 100-00 Gts which was earlier handed over to the SCCL under Land Acquisition. Further, mentioned that there is unresponsive behavior from SCCL authorities regarding the report pending for 2 months. The District Collector, Jayashankar Bhupalpally strictly ordered the GM, SCCL to furnish the report within a week time.

KTK OC-III Ac 307-18 ½ Gts situated at Dharmaraopet (V), Ghanpur (M).

The District Collector, Jayashankar Bhupalpally has enquired about the objections received at Tahsildar, Ghanpur, Revenue Divisional Office, Bhupalpally and at Collectorate JS Bhupalpally. The Tahsildar, RDO, Bhupalpally and G-section staff stated that the total petitions received

File No.REV/G/LA/0001/2020-SUPDT(G-SEC)

were about 15 overall. The tahsildar, Ghanpur has mentioned that few petitions include the camp area regarding the enjoyment extent. The District Collector, Jayashankar Bhupalpally had suggested to clear the petitions within a week in order to complete the Award and also stated that this was the main reason the award was not passed immediately after publication of declaration.

KTK OC-III Ac 508-30 Gts situated at Dharmaraopet (V), Ghanpur (M).

The District Collector, Jayashankar Bhupalpally has stated that we have passed the award for an extent of Ac 293-16 $\frac{1}{2}$ Gts out of Ac 508-30 Gts, An award extent for Govt land i.e Ac 79-31 Gts is under scrutiny and enquired Tahsildar, Ghanpur on the W.P filed by the Freedom Fighters and as no confined orders received from High Court the Award may be issued.

The RDO, Bhupalpally replied that an award for an extent of Ac 30-00 Gts approximately of patta lands would be submitted shortly and for the balance extent of Ac 109-00 Gts need a clarification for submission of award. The District Collector, Jayashankar Bhupalpally directed the RDO, Bhupalpally to submit the full details for Ac 109-00 Gts within a couple of days so that a proper strategic decision would be taken on it.

Finally, the District Collector, Jayashankar Bhupalpally has directed the officials to finish the Land Acquisition process of Ac 307-18 $\frac{1}{2}$ Gts and Ac 508-30 Gts by 15th of August 2022.

KTK OC-II Ac 38-33 Gts situated at Gaddiganipally (V), Bhupalpally (M).

The District Collector, Jayashankar Bhupalpally has enquired the Tahsildar Bhupalpally about the SES work. In reply, the Tahsildar, Bhupalpally has informed that nearly 551 families were coming under SES which included 915 PDFs and also stated that there are nearly (60) objections received from the date of PN and clearing it. The alternate lands have also been identified for an Extent of Ac 8-00 Gts.

Further, the District Collector, Jayashankar Bhupalpally suggested to prepare complete information of the PDFs along with photographs and directed the Joint Collector/Project Administrator to pursue the SES prepared by the Tahsildar, Bhupalpally with proper verification. And concluded that declaration proposals should be published within 10 days.

KTK OC -III Kondarajupally (V), Ghanpur (M) Ac 126-06 Gts

The Tahsildar, Ghanpur has stated that survey work has been completed and the verification of houses needs to be carried out. The alternate land was also identified for R&R.

The District Collector, Jayashankar Bhupalpally has instructed the Tahsildar, Ghanpur to complete the verification in order to go for PN publication.

KTK OC-III Ac 1051-14 Gts of Dharmaraopet (V) & Kondapur (V) of Ghanpur Mandal & Peddapur (V) of Bhupalpally (M).

The GM, SCCL, Bhupalpally has stated that they could not access the mine area due to downpour of flood water to the mine area. The Diversion of Gundlavagu is part of the project and if they start the LA work after the monsoon it would help them for the next monsoon to carry out their work. The District Collector, Jayashankar Bhupalpally has informed the GM, SCCL, Bhupalpally that the survey work will be started after 3 months.

KTK Long Wall Mining Operation in Dharmaraopet (V) of Ghanpur (M) for an extent of Ac 16-15 Gts

The General Manager, SCCL, Bhupalpally has stated that an extent of Ac 16-15 Gts requisition in respect of KTK Long Wall Mining Operation in Dharmaraopet (V) of Ghanpur (M) was filed for acquisition. The District Collector, Jayashankar Bhupalpally has instructed the Revenue Divisional Officer, Bhupalpally to initiate the LA Process.

KTK Long Wall Project in Dharmaraopet (V) Ghanpur (M) for an extent of Ac 229-22 Gts

The General Manager, SCCL, Bhupalpally requested the District Collector, Jayashankar Bhupalpally that the KTK long wall project for an extent of Ac 229-22 Gts is pending and they require the land for dumping topsoil on the priority basis. The Revenue Divisional Officer, Bhupalpally has stated that an extent of Ac 50-00 Gts was awarded for (11) awardees and the remaining extent is pending as the OP No 41/2020 was not disposed by the Land Acquisition, R&R, Authority. The District Collector, Jayashankar Bhupalpally has suggested the GM, SCCL, Bhupalpally to pursue the case from LA, R&R Authority meanwhile the issue would be personally taken up to the LA Authority for disposal.

KTK OC-III Ac 440-14 Gts situated at Dharmaraopet (V), Ghanpur (M).

The General Manager, SCCL, Bhupalpally requested the District Collector, Jayashankar Bhupalpally to pass the award for balance extent of Ac 15-37 $\frac{1}{2}$ Gts. The Revenue Divisional Officer, Bhupalpally replied that there is a High Court Case pending and dispute over the land for which the award has not been passed.

Alternate land for R&R Site Ac 27-32 ½ Gts for KTK LongWall Project of Madhavarao pally at Parashurampally H/o Dharmaraopet (V) of Ghanpur (M).

The General Manager, SCCL, Bhupalpally has requested to withdraw the LA case which was acquired for R&R Site to shift PDFs of Madhavaraopally H/o Dharmaraopet (V) of Ghanpur (M). The Revenue Divisional Officer, Bhupalpally has stated that the general award was passed for an extent of Ac 27-32 ½ Gts and the case was referred to LA R&R, Authority for which OP No 40/2020 was assigned and pending at LA R&R Authority. The District Collector, Jayashankar Bhupalpally informed that once the OP is disposed of and the funds were returned from R&R authority, further steps would be taken.

In the end, the District Collector, Jayashankar Bhupalpally has finally instructed all the concerned officers to adhere to the instructions and take steps to complete the Land Acquisition process at an early date as per prescribed timeline.

With these, the meeting has been concluded.

DISTRICT COLLECTOR
JAYASHANKAR BHUPALPALLY

To All the officers concerned.

Copy to CC/Collector/Joint Collector, Jayashankar Bhupalpally.